

# CRANMER COURT BOARD REPORT

Replacement of the Landlord's Plant and Infrastructure Project

## Key Dates:

Project Duration	74 Weeks
Commencement Date	20/05/2019
Phase 1 Completion Date Heat On	31/10/2019 01/10/2019
Phase 2 Completion Date	December 2020
Current Week	Week 17

## Phase 3 – Internal Flat's Pipework Completed/In Progress

Bk 1 - 8	Bk 2 - 9	Bk 3 - 18	Bk 4 - 12	Bk 5 - 18	Bk 6 - 13	Bk 7 - 11
----------	----------	-----------	-----------	-----------	-----------	-----------

### Progress:

- All plant and primary pipework installed.
- Flue installation connected – work in progress.
- BMS installed in preparation for heat on.
- Builderswork progressing.
- Heat on remains 1<sup>st</sup> October.



## OFFICES

Unit 3 Grove Dairy Farm Business Centre, Bobbing Hill, Bobbing, Sittingbourne, Kent ME9 8NY

Telephone: 01795 841 035 Email: [cranmercourt@quinnross.com](mailto:cranmercourt@quinnross.com)

## CRANMER COURT BOARD REPORT

Replacement of the Landlord's Plant and Infrastructure Project



Primary Heating Pumps



BMS Panel Installed



Secondary Heating Pump



Electrical Installation

### OFFICES

Unit 3 Grove Dairy Farm Business Centre, Bobbing Hill, Bobbing, Sittingbourne, Kent ME9 8NY

Telephone: 01795 841 035 Email: [cranmercourt@quinnross.com](mailto:cranmercourt@quinnross.com)