

#### Key Dates:

Project Duration	74 Weeks
Commencement Date	20/04/2019
Phase 1 Completion Date Heat On	31/10/2019 01/10/2019
Phase 2 Completion Date	December 2020
Current Week	Week 10

#### Phase 3 – Internal Flat's Pipework Completed/In Progress

Bk 1 - 8	Bk 2 - 8	Bk 3 - 17	Bk 4 - 12	Bk 5 - 18	Bk 6 - 13	Bk 7 - 11
----------	----------	-----------	-----------	-----------	-----------	-----------

#### Progress:

- The boiler room Asbestos removal and existing plant strip out works have been completed.
- The deliveries and continuation of installing the items of plant and mechanical work is ongoing.
- The existing hot water boilers and boosted cold water pump remain operational, currently serving the existing services.



New Fabricated Low Loss Header



New 8 No. Boiler Modules



New Plate Heat Exchanger



Existing Gas Pipework



New Buffer Vessels



New Pipework

#### OFFICES

Unit 3 Grove Dairy Farm Business Centre, Bobbing Hill, Bobbing, Sittingbourne, Kent ME9 8NY  
Telephone: 01795 841 035 Email: [cranmercourt@quinnross.com](mailto:cranmercourt@quinnross.com)